Appendix K: Tilt-up and precast concrete panel checklist example^{*}

Project:	Site supervisor:
Sub-contractor:	Sub-contractor site supervisor:
Engineering company:	Engineer:
Date: DD / MM / YEAR	Panel number/s:

It is the sub-contractor's responsibility to have all sections ticked off and actioned as the item is completed. This checklist is to be completed **each day** when tilt-up or precast panels are being installed.

The completed forms and all other completed items must be given to:

Name:	Role:
-------	-------

Identify who is responsible for each item. The responsible party initials this section, or submits documentation, as evidence that each item has been inspected or actioned.

DESCRIPTION	ACCEPTANCE CRITERIA			
	 Include approved drawings, relevant standards, engineer's instructions, client specifications and manufacturer's instructions. Attach any item-specific checklists to this form. 	INSPECTED BY/ACTIONED BY:		
		Name/role	Name/role	Name/role
Drawings required	 Drawings certified by a competent person exist for the following: panel design: location of lifting anchors and bracing points, steel content, panel weight, panel dimensions, panel number, location of strongbacks (where applicable), concrete strength, rigging arrangement required to suit lifting anchors erection and temporary bracing drawings: types of braces required (primary, knee, lateral, end), brace angles, levelling pads deadman (or floor slab) design: dimensions/depth, soil type, bearing capacity, terrain (wind) category, concrete strength, anchors required permanent supporting structure panel layout and erection sequence. 			

 * Adapted with permission from Laing O'Rourke. Copyright \odot Laing O'Rourke 2011. All rights reserved.

DESCRIPTION	ACCEPTANCE CRITERIA			
	 Include approved drawings, relevant standards, engineer's instructions, client specifications and manufacturer's instructions 	INSPECTED BY/ACTIONED BY:		BY:
	 Attach any item-specific checklists to this form. 	Name/role	Name/role	Name/role
Sub-contractors' documentation	 The following documentation has been provided before work begins: Tilt-up/precast panel Erection Contractor's Job Safety Analysis (JSA). 			
	 Crane/Rigging Contractor's Lift Plan/JSA showing: crane set-up locations location of obstacles, hazards and existing structures in proximity to the crane (especially temporary braces) rigging procedures and equipment 			
	 spotters duties method of communication between operator and dogman/rigger references to erection sequence release of panels after braces installed other: 			
Other documentation	 Other documentation providing evidence of the following: concrete strength tests (minimum MPa when cured) casting dates anchor specifications for braces (panel and floor/ deadman) brace type and specifications lifting anchor and clutch design pre-pour inspection of panels by competent person in accordance with design specifications. 			
Qualifications	Crane operator and dogmen/riggers have appropriate training and qualifications.			
Pre-erection checks	 Concrete panels have achieved the correct strength for lifting as specified in the shop drawings. (Verification has been obtained from the builder or supplier.) Deadmen and/or floor slab have achieved required concrete strength as specified in drawings. Panels have been identified and marked with casting date and panel numbers. Spreader bar and/or rigging configuration used meets load requirements for type of panel. All lifting slings have working load limit (WLL) and current inspection tags displayed. Lifting anchors and clutches are compatible. Ground conditions adequate for supporting crane (level and compacted surface, outriggers used - slewing cranes only, no penetrations or pits in proximity). Site access is adequate. Proximity of power lines considered and appropriate action taken. Exclusion zone has been barricaded and sign-posted to keep non-essential people away during erection and rigging. Exclusion zones installed to mitigate risk to workers. Wind conditions are suitable for lifting. 			

DESCRIPTION	ACCEPTANCE CRITERIA				
	 Include approved drawings, relevant standards, engineer's instructions, client specifications and manufacturations 	INSPECTED BY/ACTIONED BY:			
	 Attach any item-specific checklists to this form. 	Name/role	Name/role	Name/role	
Panel lifting and erection	 Back-up chains fitted when using a clamp arrangement to lift elements. Lift plan prevents side lifting or 'suicide lifting' (lifting in such a way that if the rigging fails, the panel will strike the crane and/or operator). Note: This should be addressed at the building design stage to ensure that the crane has the capacity to lift the panel. Bond breakers used (no jacking or shock loading when lifting to break panel from stack). Levelling pads installed and set at correct height and location as per design. Locating (dowel) pins and levelling shims installed as specified in design drawings. 				
Temporary bracing for panels and supporting structure	 Temporary bracing for the panels is in accordance with relevant drawings and specifications. Temporary bracing for the structure is in accordance with relevant drawings and specifications (knee, lateral and end braces and strongbacks installed where specified by designer). Anchors used for fixing braces to the slab or deadman are an approved type. Minimum of two braces per panel or as otherwise specified in drawings. Only specified or calculated number of braces fitted to each deadman (where applicable). No mix and match braces (all braces must be of same type unless otherwise specified by a competent person). Brace angle does not exceed 5° from perpendicular and is approximately 50-60° from horizontal (or as otherwise specified in drawings). Batch marked with manufacturer's name and type, WLL and maximum extension. Panels released from crane only after temporary bracing has been properly installed. Exclusion zones have been barricaded and signposted to keep vehicles and plant away from temporary braces and supporting structures. People, equipment and braces are kept clear/or at a safe distance when lifting, slewing and travelling with panels. 				
Permanent structure capable of supporting panels prior to removing temporary support system	 All bracing or supporting structure fixing points have been installed and fixed as per shop drawings and engineering requirements. The supporting structure is adequately braced or structurally sound. A competent person inspects and confirms that the structure can adequately support panel prior to release of temporary propping or support system. 				

DESCRIPTION	 ACCEPTANCE CRITERIA Include approved drawings, relevant standards, engineer's instructions, client specifications and manufacturer's instructions. Attach any item-specific checklists to this form. 	INSPECTED BY/ACTIONED BY:		
		Name/role	Name/role	Name/role
Ongoing monitoring of panels and support systems	 Regular inspections of panels, support systems, and temporary isolation barriers (eg safety inspections, health and safety committee observations, reviewing control measures to eliminate or minimise risk). Re-inspection at intervals and after weather events. 			
Grouting	 Grouting undertaken using specified product and within required timeframe. 			
Training, communication and worker engagement ⁺	 Workers are adequately trained to work with tilt-up and precast concrete panels. Toolbox talk carried out with all relevant workers each day before work starts. 			
Specify any additional requirements	 There are also other ways in place to engage with workers, share information, and support their participation in health and safety. Workers identify health and safety risks and help to manage them. Workers know how and when to report health and safety concerns. 			

⁺ See also 'Worker engagement, participation and representation' in Section 2 of these guidelines.